

### 3 Week Look Ahead Schedule

| UTM AHU Replacements<br>Ashwin Rodrigues | June - July 2024 |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      | Noise Rating | After Hours Work |
|--|------------------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|------|--------------|------------------|
|  | Mon              | Tues | Wed  | Thur | Fri  | Sat  | Sun  | Mon  | Tues | Wed  | Thur | Fri  | Sat  | Sun  | Mon  | Tues | Wed  | Thur | Fri  | Sat  | Sun  |              |                  |
|  | June             | June | June | June | June | June | June | July | July | July | July | July | July | July | July | July | July | July | July | July | July |              |                  |
| Activity Description                     | 24               | 25   | 26   | 27   | 28   | 29   | 30   | 1    | 2    | 3    | 4    | 5    | 6    | 7    | 8    | 9    | 10   | 11   | 12   | 13   | 14   |              |                  |
| Point to point contact                   | X                | X    | X    | X    |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |              |                  |
| Temperature sensors (SF, RF)             | X                | X    | X    | X    |      |      |      |      | X    | X    | X    |      |      |      | X    | X    | X    |      |      |      |      |              |                  |
| Start Up Commissioning                   |                  | X    | X    | X    |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |              |                  |
| DCL Temporary Duct Rough in for L2       |                  | X    | X    | X    |      |      |      |      | X    |      |      |      |      |      |      |      |      |      |      |      |      |              |                  |
| DCL switch over (shutdown)               |                  |      |      |      |      |      |      |      |      | X    |      |      |      |      |      |      |      |      |      |      |      |              |                  |
| Start up of AHU-L2 Demo                  |                  |      |      |      |      |      |      |      |      |      | X    |      |      |      | X    | X    | X    | X    |      |      |      |              |                  |
| Mechanical, Electrical, Controls Demo    |                  |      |      |      |      |      |      |      |      |      | X    |      |      |      | X    | X    | X    | X    |      |      |      |              |                  |
| DCL- Sheet Metal Contractor              |                  |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |      |              |                  |

| LEGEND |                        |
|--------|------------------------|
|        | Construction Activity  |
| ◆      | Construction Milestone |
|        | UTM Activity           |
| ◆      | UTM Milestone          |

| NOISE DESCRIPTION   | RATING |
|---|--------|
| None  | N/A    |
| Low Noise Activity (no audible sound for adjacent labs)                   |        |
| Low to Medium Noise Activity (audible sound to adjacent labs)             |        |
| Medium Noise Activity (audible sound to labs above and below)             |        |
| Medium to High Noise Activity (audible sound within the building section) |        |
| High Noise Activity (will have significant impact on building)            |        |