

### 3 Week Look Ahead Schedule

| P300-23-095 HSC419 and HSC421 ANT Lab Reno<br>Karyan Ngo | November- December |      |     |       |     |     |     |     |      |     |       |     |     |     |     |      |     |       |     |              |   |  |
|--|--------------------|------|-----|-------|-----|-----|-----|-----|------|-----|-------|-----|-----|-----|-----|------|-----|-------|-----|--------------|---|--|
|  | Mon                | Tues | Wed | Thurs | Fri | Sat | Sun | Mon | Tues | Wed | Thurs | Fri | Sat | Sun | Mon | Tues | Wed | Thurs | Fri |              |   |  |
|  | Nov                | Nov  | Nov | Nov   | Nov | Nov | Dec | Dec | Dec  | Dec | Dec   | Dec | Dec | Dec | Dec | Dec  | Dec | Dec   | Dec | Dec          |   |  |
| Activity Description                                     | 25                 | 26   | 27  | 28    | 29  | 30  | 1   | 2   | 3    | 4   | 5     | 6   | 7   | 8   | 9   | 10   | 11  | 12    | 13  | Noise Rating | General Notes   |  |
| Mobilize & cover existing work tables                    | X                  | X    |     |       |     |     |     |     |      |     |       |     |     |     |     |      |     |       |     | 🔨            |   |  |
| Remove existing door frame for re-use                    |                    | X    | X   |       |     |     |     |     |      |     |       |     |     |     |     |      |     |       |     | 🔨            | As noted noise to be kept at the minimum on Wednesdays due to lab work. |  |
| Layout   |                    |      | X   |       |     |     |     |     |      |     |       |     |     |     |     |      |     |       | 🔨   |              |   |  |
| Electrical demo  |                    | X    | X   | X     | X   |     |     |     |      |     |       |     |     |     |     |      |     |       | 🔨   |              |   |  |
| Demo   |                    |      |     | X     | X   |     |     |     |      |     |       |     |     |     |     |      |     |       | 🔨   |              |   |  |
| Frame drywall walls                                      |                    |      |     | X     | X   |     |     | X   | X    | X   | X     | X   |     |     |     |      |     |       | 🔨   |              |   |  |
| Plywood & drywall for P3 walls                           |                    |      |     |       |     |     |     |     |      | X   | X     |     |     |     |     |      |     |       | 🔨   |              |   |  |
| Drywall P2 walls   |                    |      |     |       |     |     |     |     |      |     | X     | X   |     |     |     |      |     |       | 🔨   |              |   |  |
| Close one side of P1 wall                                |                    |      |     |       |     |     |     |     |      |     | X     | X   |     |     |     |      |     |       | 🔨   |              |   |  |
| Mech rough in  |                    |      |     |       |     |     |     |     |      |     |       |     |     |     | X   | X    | X   |       | 🔨   |              |   |  |
| Elec rough in  |                    |      |     |       |     |     |     |     |      |     |       |     | X   |     | X   | X    | X   |       | 🔨   |              |   |  |
| Install relocated door frame                             |                    |      |     |       |     |     |     |     |      |     |       |     |     |     |     |      | X   | X     | 🔨   |              |   |  |
| Close P1 drywall   |                    |      |     |       |     |     |     |     |      |     |       |     |     |     |     |      |     | X     | 🔨   |              |   |  |

| LEGEND |                        |
|--------|------------------------|
|        | Construction Activity  |
| ◆      | Construction Milestone |
|        | UTM Activity           |
| ◆      | UTM Milestone          |

| NOISE DESCRIPTION   | RATING |
|---|--------|
| None  | N/A    |
| Low Noise Activity (no audible sound for adjacent labs)                   | 🔨      |
| Low to Medium Noise Activity (audible sound to adjacent labs)             | 🔨🔨     |
| Medium Noise Activity (audible sound to labs above and below)             | 🔨🔨🔨    |
| Medium to High Noise Activity (audible sound within the building section) | 🔨🔨🔨🔨   |
| High Noise Activity (will have significant impact on building)            | 🔨🔨🔨🔨🔨  |