

3 Week Look Ahead Schedule

UTM CUP1 Control Room and Office Renovation UTM 200193 Ashwin Rodrigues	December 2024																				Noise Rating	After Hours Work
	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri	Sat	Sun	Mon	Tues	Wed	Thurs	Fri			
	Dec	Dec	Dec	Dec	Dec	Dec	Dec	Dec	Dec	Dec	Dec	Dec	Dec	Dec	Dec	Dec	Dec	Dec	Dec	Dec		
Activity Description	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27			
Concrete grinding & polishing	X	X	X	X	X															🔊🔊🔊		
Ceiling tile delivery			X																	🔊🔊		
Painter to prime the walls								X	X											🔊🔊		
Locker install										X	X									🔊🔊		
Door frame install								X	X	X	X	X								🔊🔊		
Kitchen install											X	X								🔊🔊		
Ceiling tile install										X	X	X			X				X	🔊🔊		

LEGEND	
	Construction Activity
◆	Construction Milestone
	UTM Activity
◆	UTM Milestone

NOISE DESCRIPTION	RATING
None	N/A
Low Noise Activity (no audible sound for adjacent labs)	🔊
Low to Medium Noise Activity (audible sound to adjacent labs)	🔊🔊
Medium Noise Activity (audible sound to labs above and below)	🔊🔊🔊
Medium to High Noise Activity (audible sound within the building section)	🔊🔊🔊🔊
High Noise Activity (will have significant impact on building)	🔊🔊🔊🔊🔊