

3-Week Look Ahead

P300-20-009 - UTM New Student Residence Maggie Ma Activity Description	Duration (Work days)	Start Date	Finish Date	03-Feb	04-Feb	05-Feb	06-Feb	07-Feb	08-Feb	09-Feb	10-Feb	11-Feb	12-Feb	13-Feb	14-Feb	15-Feb	16-Feb	17-Feb	18-Feb	19-Feb	20-Feb	21-Feb	22-Feb	23-Feb	24-Feb	25-Feb	26-Feb	27-Feb	28-Feb	01-Mar	02-Mar	Noise Rating	After Hours Work	
				Last Week							Current Week					2nd Week					3rd Week													
				M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S			
Crane Works																																		
Crane in operation	250 day(s)	20-Nov-24	18-Nov-25																															Monday to Friday 3pm-6pm / Saturdays 7am-5pm
Sub-Structure																																		
Footings (Excavators, Dump Trucks)	53 day(s)	18-Nov-24	03-Feb-25																															Monday to Friday 3pm-6pm / Saturdays 7am-5pm
Formwork (Footings)	46 day(s)	26-Nov-24	31-Jan-25																															Monday to Friday 3pm-6pm / Saturdays 7am-5pm
Formwork (Walls)	53 day(s)	2-Dec-24	18-Feb-25																															Monday to Friday 3pm-6pm / Saturdays 7am-5pm
Under Slab Drainage	25 day(s)	27-Jan-25	03-Mar-25																															
Lightning Protection	5 day(s)	10-Feb-25	14-Feb-25																															
Formwork (Slab on Grade)	10 day(s)	28-Feb-25	13-Mar-25																															

LEGEND	
	Construction Activity
	Construction Milestone
	UTM Activity
	UTM Milestone

NOISE DESCRIPTION	RATING
None	N/A
Low Noise Activity (no audible sound in adjacent buildings)	
Low to Medium Noise Activity (audible sound to adjacent buildings)	
Medium Noise Activity (audible sound to adjacent buildings)	
Medium to High Noise Activity (audible sound to adjacent buildings)	
High Noise Activity (will have significant impact on buildings in)	