3 Week Look Ahead Schedule

P300-17-024 UTM NSB SP (UTM New Science Building)

Feb /Mar 2025

Activity Description	Location	Mon Feb 24	Tues Feb 25	Wed Feb 26	Thur Feb 27	Fri Feb 28	Sat Mar 1	Sun Mar 2	Mon Mar 3	Tues Mar 4	Wed Mar 5	Thur Mar 6	Fri Mar 7	Sat Mar 8	Sun Mar 9	Mon Mar 10	Tues Mar 11	Wed Mar 12	Thur Mar 13	Fri Mar 14	Sat Mar 15	Sun Mar 16		After Hours Work
SP-217 Rough in Roof Drains	Davis Loading Dock									■														NO
SP-217 Mobilize/roofing	Davis Loading Dock				■	■			■	■	■													NO
SP-217 Loading Dock Equipment	Davis Loading Dock								■	■	■													NO
SP-217 O/H Doors	Davis Loading Dock										■	■	■											NO
SP-217 Interior Block walls	Davis Loading Dock	■	■	■	■																			NO
SP-217 Doors and Hardware	Davis Loading Dock		■			■																		NO
SP-217 Steel Stud Framing/Furring	Davis Loading Dock				■	■			■															NO
SP-217 Mechanical	Davis Loading Dock								■	■	■	■	■			■	■	■						NO
SP-217 Drywall	Davis Loading Dock								■	■	■	■												NO
SP-217 Misc Metals	Davis Loading Dock															■	■	■						NO
SP-217 - Electrical & Security	Davis Loading Dock								■	■	■	■	■			■	■	■	■	■				NO
SP 260 Remove Aluminum Panels West Elevation	NSB Roof	■																						NO
SP-260- Reinstate AVB/Aluminum panels South Elevation	NSB Roof					■			■	■														NO
SP-260 Struct Steel West Elevation (Shims)	NSB Roof	■	■	■	■																			NO
SP-260 Setup Crane for Curtainwall and Hoist Panels N	NSB Roof	■	■	■																				NO
SP-260 Hoist Curtainwall panels W	NSB Roof			■	■	■																		NO
SP-260- Reinstate AVB/Aluminum panels West Elevation	NSB Roof										■	■	■											NO
SP-260 Hoist Curtainwall panels S	NSB Roof								■	■	■	■	■											NO
SP-260 Hoist Curtainwall panels E	NSB Roof															■	■	■	■	■				NO
SP-260- Reinstate AVB/Aluminum panels East Elevation	NSB Roof															■	■	■	■	■				NO
SP-260- Light Fixturing	NSB	■	■	■	■	■			■	■	■	■	■			■	■	■	■	■				NO
SP-260 Light Protection	NSB								■	■	■	■	■			■	■	■	■	■				NO
																								NO
SP-171 - Sand Filter Buffer Tank - Room 1072	SB1072									■	■	■	■			■	■							NO
SP-205 - Temp Sensor in Colling Tower Basins CT-1 and CT-2	NSB Mech. Spaces & Roof															■	■	■	■					NO
SP-267 - Lighting in Storage Room 2020	SB 2020									■	■	■	■											NO
SP-407 - Emergency Power For Broiler	NSB Mech. Spaces										■	■	■											NO
SP-408 - Animal Bedding Exhaust Duct in Vaccum Room 1066	SB1066										■	■	■			■	■	■						NO
SP- 409 - Monitoring of Life Safety ATS - LV Room 1075	SB1075															■	■	■	■	■				NO

LEGEND

- Construction Activity
- Construction Milestone
- UTM Activity
- UTM Milestone

NOISE DESCRIPTION	RATING
None	N/A
Low Noise Activity (no audible sound for adjacent labs)	
Low to Medium Noise Activity (audible sound to adjacent labs)	
Medium Noise Activity (audible sound to labs above and below)	
Medium to High Noise Activity (audible sound within the building section)	
High Noise Activity (will have significant impact on building)	